

**Town of Perinton**  
**2011 Capital Road Construction – Complete Reconstruction**  
**Tentative Schedule**

Work Description	Road Construction (Streets are listed alphabetically)
	<p><b>Section 1</b>  Olde Prestwick Way, Alameda Drive,  Valewood Run</p> <p><b>Section 2</b>  Beauclaire Lane, Bordeaux Way, Chantilly  Lane, Neuchatel Lane, Riesling Court,  Vineyard Hill</p> <p><b>Section 3</b>  Knapp's Circle, Matthew Drive, Rolling Hill  Drive,  Starlight Circle, Stony Brook Lane, Windy Hill  Circle</p> <p><b>Total Length: 4.96 miles</b></p>
<b>Phase I</b> Drainage Inlet Repair	Section 1: N/A Section 2: N/A Section 3: April 15 <sup>th</sup> through May 30 <sup>th</sup>
<b>Phase II</b> Concrete Gutter Repair	Section 1: May 9 <sup>th</sup> through May 27 <sup>th</sup> Section 2: May 30 <sup>th</sup> through June 17 <sup>th</sup> Section 3: June 20 <sup>th</sup> through July 29 <sup>th</sup>
<b>Phase III</b> Road Milling	Section 1: June 6 <sup>th</sup> through June 10 <sup>th</sup> Section 2: June 27 <sup>th</sup> through July 1 <sup>st</sup> Section 3: August 1 <sup>st</sup> through August 5 <sup>th</sup>
<b>Phase IV</b> Road Paving	Section 1: June 20 <sup>th</sup> through June 24 <sup>th</sup> Section 2: July 5 <sup>th</sup> through July 8 <sup>th</sup> Section 3: August 15 <sup>th</sup> through August 26 <sup>th</sup>

***Please Keep In Mind That These Dates Are Tentative. Their Purpose Is To Provide Residents With A General Time Frame For Work To Be Accomplished In Their Respective Neighborhoods. Updated Information And Progress Reports Will Be Available On The Town's Website. You Will Be Notified the Day Before Commencement Of Final Paving.***

Town of Perinton Website- <http://www.perinton.org/>

Thomas C. Beck - Commissioner of Public Works 223-5115     James Spencer - Deputy Commissioner of Public Works- Highways 223-5115

Town of Perinton Supervisor - James E. Smith 223-0770